



Adobe Systems India Private Limited
I-1A City Centre, Sector 25A,
Noida - 201 301 (U.P.)
Phone +91-120-444 4711
Fax +91-120-433 3439

PERFORMANCE REPORT OF WORK COMPLETION

1. Name of Contract : M/s SP REPCON PVT. LTD.
305, Vardhman Jay Pee Plaza, CC,
Plot No.6, Sector-4, Dwarka,
New Delhi – 110075
2. Name of Work / Project : Execution of Civil works (Miscellaneous) of our New
Building (Micro Concrete Column Jacketing
Strengthening Job) at A-05, Sector-132, Noida

Change Order No. 01
Miscellaneous Civil Work (Steel Plate Column Jacketing
Strengthening, Refuge Slab Job & Water Proofing
Job) at A-05, Sector-132, Noida
3. Agreement No. / W.O. No. : ADBE/2013/Noida/SPR/Civil/0001 Dated : 25.02.2014
ADBE/2014/Noida/SPR/Civil/0002 Dated : 12.06.2014
4. Tender Cost : Rs. 4,60,94,732.00
5. Project Cost : Rs. 4,67,65,309.00
6. Date of Start : 1st March 2014
7. Date of Completion
a) Stipulated Date of Completion : 15th September 2014
b) Actual Date of Completion : 25.10.2014
8. Performance Report
a) Quality of Work : Good
b) Resourcefulness : Good

Date :

For Adobe Systems India Pvt. Ltd.


(Auth. Signatory)
